

Level 4 DG Interconnection Projects

Queue Position	District	Dependencies	Completed Application Date	Project Status	Facility City	Substation	Circuit	Energy Source	Rating/KW	Feasibility Study Start	Feasibility Study Complete	Facility Study Start	Facility Study Complete	SIS/TD Study Start	SIS/TD Study Complete	Contingent Upgrades	Fully Executed IA	25% Payment	Requested In-Service Date	C.O.D
2	BHD		09/24/18	In Service	Hermon	Hermon Substation	HE1	Solar	4980					10/12/19	02/11/20	No	05/21/20	06/24/20	Q3 2020	02/18/22
7	BHD	P21	07/19/19	In Service	Bangor	East Bangor Substation	EB3	Solar	4000					09/26/19	01/16/20	Yes	10/21/21	09/26/22	Q2 2024	11/22/24
8	BHD		08/12/19	In Service	Howland	Stanford Substation	EN3	Solar	4600					09/26/19	01/17/20	No	10/29/21	09/26/20		11/15/23
13	BHD		08/26/19	In Service	Corinth	East Corinth Substation	EC2	Solar	4999					11/26/19	01/21/20	No	04/17/20	09/22/20	Q4 2020	10/18/22
16	BHD		10/08/19	In Service	Hancock	Hancock Substation	HC1	Solar	7000					12/16/19	05/27/20	No	07/13/21	09/15/20	Q1 2021	06/10/22
17	BHD	P16	10/08/19	In Service	Hancock	Hancock Substation	HC2	Solar	7000					12/16/19	06/02/20	No	09/13/21	09/15/20	Q1 2021	06/10/22
18	BHD		09/23/19	In Service	Brewer	Eastern Avenue Substation	EA4	Solar	4990					07/22/20	09/21/20	No	02/12/21	02/14/22	Q1 2021	08/15/24
19	BHD		09/04/19	In Service	Dedham	Lucerne Substation	LU2	Solar	4990					12/05/19	02/19/20	No	10/22/20	07/30/21	Q1 2021	03/31/23
20	BHD		09/23/19	In Service	Clifton	Graham 12.5KV Substation	GS1	Solar	4875					01/31/20	04/28/20	No	02/08/21	02/09/22	Q1 2021	12/30/24
21	BHD		09/26/19	In Service	Bangor	East Bangor Substation	EB3	Solar	4600					12/05/19	01/22/20	No	08/18/21	11/24/21		09/11/23
22	BHD	P7	10/04/19	In Service	Glenburn	East Bangor Substation	EB3	Solar	4999					07/14/20	09/15/20	Yes	12/09/20	08/05/22	Q4 2020	11/22/24
24	BHD	P2	02/05/20	In Service	Hermon	Hermon Substation	HE3	Solar	4990					10/07/20	12/17/20	Yes	11/30/21	05/24/23	Q1 2021	10/31/24
25	BHD		10/04/19	In Service	Sedgwick	Brooksville Substation	BV2	Solar	4990					01/15/20	07/15/20	No	02/17/21	05/12/21	Q2 2021	12/08/23
26	BHD		10/02/19	In Service	Southwest Harbor	Somesville Switching Station	SW1	Solar	600					11/05/19	02/19/20	No	09/01/20	09/14/20	Q2 2020	02/04/22
27	BHD		10/15/19	In Service	Bangor	Hogan Road Substation	HR3	Solar	4875					06/11/20	08/06/20	No	11/04/20	01/05/21	Q2 2021	09/20/24
31	BHD		09/26/19	In Service	Harrington	Harrington Substation	HA1	Solar	2250					12/09/19	02/20/20	No	05/21/20	12/18/20	Q2 2021	10/11/23
32	BHD	P13	10/02/19	In Service	Exeter	East Corinth Substation	EC3	Solar	4000					07/08/20	09/04/20	No	12/09/20	02/10/22	Q4 2020	09/27/24
35	BHD	P8	10/21/19	In Service	Enfield	Stanford Substation	EN1	Solar	4999					07/08/20	09/10/20	No	11/02/20	09/28/21	Q4 2020	09/27/24
36	BHD		10/21/19	In Service	Old Town	Milford Substation	MF2	Solar	4500					12/11/19	02/20/20	No	11/06/20	02/01/21	Q4 2020	10/25/22
38	BHD		11/04/19	In Service	Ellsworth	Mill Street Substation	ML3	Solar	1875					12/20/19	05/26/20	No	01/21/21	11/09/20	Q4 2020	05/05/22
39	BHD	P38	10/30/19	In Service	Ellsworth	Mill Street Substation	ML3	Solar	1625					06/02/20	07/29/20	Yes	09/18/20	06/04/21	Q4 2020	05/05/22
40	BHD		11/14/19	In Service	Lincoln	Lincoln Substation	LC2	Solar	4875					03/03/20	06/25/20	No	08/18/20	12/29/20	Q2 2021	12/06/24
41	BHD	P40	10/21/19	Design Phase	Lincoln	Lincoln Substation	LC2	Solar	2000					07/07/20	09/24/20	Yes	12/21/20	3/22/20022	Q2 2021	
42	BHD		11/08/19	In Service	Franklin	East Franklin Substation	FR1	Solar	4995					03/30/20	06/25/20	No	10/22/20	12/29/20	Q2 2021	11/04/24
44	BHD		12/19/19	In Service	Deblois	Deblois Substation	DB1	Solar	4875					07/07/20	08/21/20	No	11/20/20	06/14/21	Q1 2021	10/11/24
45	BHD		11/18/19	In Service	Milo	Milo Substation	MI2	Solar	4500					06/29/20	08/28/20	No	12/21/20	10/20/20	Q4 2020	02/25/22
46	BHD		12/16/19	In Service	Brewer	Tibbetts Street Substation	TS2	Solar	987.50					02/17/20	04/28/20	No	09/16/20	01/07/21	Q4 2020	08/16/22
48	BHD	P22	12/16/19	In Service	Bangor	East Bangor Substation	EB4	Solar	2000					06/15/21	07/21/21	Yes	03/02/23	03/24/23	Q4 2020	12/31/24
57	BHD		12/11/19	In Service	Ellsworth	Grant St. Substation	EH4	Solar	4875					03/02/20	07/14/20	No	09/18/20	12/29/20	Q2 2021	09/09/24
59	BHD		12/16/19	In Service	Hampden	Hampden Substation	HM2	Solar	4950					07/24/20	09/09/20	No	10/14/20	05/03/21	Q1 2021	12/22/23
61	BHD	P42	01/06/20	Design Phase	Franklin	East Franklin Substation	FR1	Solar	2500					06/25/20	08/21/20	No	11/20/20	03/22/22	Q2 2021	
62	BHD		01/08/20	In Service	Millinocket	Millinocket Substation	MK1	Solar	4990					02/18/20	07/30/20	No	09/18/20	11/13/20	Q2 2021	12/26/24
64	BHD		01/08/20	In Service	Surry	Surry Substation	SU1	Solar	4990					03/09/20	07/15/20	No	09/01/20	09/09/20	Q2 2021	09/01/23
66	BHD		01/09/20	In Service	Marshfield	Scotts Hill Substation	SH2	Solar	1950					07/20/20	01/10/21	No	07/26/23	09/23/21	Q4 2020	12/02/24
68	BHD		01/14/20	In Service	Mattawamkeag	Mattawamkeag Substation	MT1	Solar	2500					03/02/20	09/18/20	No	10/22/20	02/17/23		12/27/24
79	BHD	P17	01/28/20	Construction	Trenton	Hancock Substation	L28	Solar	4975					03/24/20	06/15/20	No	09/25/20	05/25/21	Q3 2020	
82	BHD	P61	02/28/20	Design Phase	Franklin	East Franklin Substation	FR2	Solar	1999					08/16/20	09/25/20	No	02/08/21	05/25/21	Q2 2021	
83	BHD		03/03/20	In Service	Chester	Keene Bog Substation	KB1	Solar	3250					07/20/20	09/15/20	No	11/04/20	01/05/21		07/30/24
85	BHD		03/13/20	In Service	Bangor	BIA Substation	BA3	Solar	1999.2					03/27/20	09/21/20	No	08/14/23	07/01/21	Q4 2020	03/08/24
96	BHD		04/10/20	In Service	Medway	East Millinocket Substation	EK2	Solar	4000					06/25/20	08/20/20	No	10/19/20	08/03/21		11/22/24
98	BHD	P45	03/27/20	In Service	Milo	Milo Substation	MI2	Solar	1992					06/30/20	09/29/20	Yes	12/17/20	09/07/21	Q2 2021	12/28/23
107	BHD	P19	03/26/20	In Service	Holden	Lucerne Substation	LU2	Solar	2375					06/30/20	11/30/20	No	12/09/20	12/08/21	Q3 2021	08/30/24
113	BHD	P85	05/27/20	In Service	Bangor	BIA Substation	BA3	Solar	1999					10/16/20	12/23/20	Yes	02/19/21	06/19/23	Q4 2021	12/23/24
115	BHD		05/28/20	Design Phase	Chester	Chester 12.5 Substation	CH1	Solar	1990					09/24/20	12/03/20	No	01/12/21	05/12/23		
129	BHD		05/22/20	In Service	Cutler	Cutler Substation	CU2	Solar	1750					09/28/20	12/29/20	No	04/02/21	09/26/22	Q3 2021	12/05/24
131	BHD	P46	05/05/20	In Service	Brewer	Tibbetts Street Substation	TS2	Solar	4950					08/26/20	12/03/20	No	03/16/21	10/05/22	Q2 2022	10/24/24
132	BHD		05/22/20	Design Phase	Pembroke	Pembroke Substation	PB1	Solar	3250					10/23/20	01/04/21	No	04/02/21	02/06/23	Q3 2021	
135	BHD	P32	06/04/20	In Service	Corinth	East Corinth Substation	EC1	Solar	1999					12/18/20	02/10/21	No	05/23/21	02/17/23	Q3 2021	12/27/24
138	BHD		06/01/20	In Service	Ellsworth	Nicolin Substation	NI1	Solar	3300					08/20/20	10/05/20	No	12/09/20	10/12/22		11/25/24
139	BHD		05/29/20	In Service	Holden	Greenpoint Road Substation	GP2	Solar	4987.5					11/17/20	01/13/21	No	02/02/21	09/07/22		07/12/24
140	BHD	P135	06/01/20	In Service	Corinth	East Corinth Substation	EC1	Solar	1999					04/28/21	08/10/21	Yes	02/01/22	02/09/23	Q3 2020	12/30/24
141	BHD	P79	06/04/20	Design Phase	Trenton	Hancock Substation	L28	Solar	1875					02/19/21	06/22/21	No	11/16/21	03/13/23	Q4 2021	
147	BHD		06/08/20	In Service	Cherryfield	Cherryfield Substation	CF2	Solar	2125					10/06/20	01/08/21	No	02/02/21	09/19/22	Q3 2021	09/09/24
148	BHD	P57	07/02/20	Design Phase	Ellsworth	Grant St. Substation	EH4	Solar	1992					09/16/20	12/01/20	No	02/17/21	02/22/23	Q2 2021	
151	BHD		08/13/20	In Service	Greenfield Township	Champion-Costigan Substation	CC1	Solar	1350					03/30/21	02/02/22	No	05/16/23	08/29/23		12/24/24
157	BHD	P148	08/02/20	Design Phase	Ellsworth	Grant St. Substation	EH4	Solar	4990					12/02/20	01/19/21	No	03/26/21	12/30/22		
160	BHD	P20	08/07/20	In Service	Veazie	Graham 12.5KV Substation	GS2	Solar	2000					07/26/21	12/22/21	Yes	06/17/22	03/22/23	Q3 2021	12/31/24
168	BHD	P59	09/18/20	In Service	Hampden	Hampden Substation	HM4	Solar	4990					05/28/21	08/31/21	No	09/29/21	10/27/22	Q3 2021	12/30/24
175	BHD	P131	11/04/20	Canceled	Orrington	Tibbetts Street Substation	TS2	Solar	1999					12/10/20	02/26/21	No	05/06/21	01/11/24	Q2 2021	
176	BHD	P175	10/23/20	In Service	Orrington	Tibbetts Street Substation	TS4	Solar	4000					05/28/21	08/31/21	No	03/03/22	10/07/22		12/24/24
180	BHD	P18	11/25/20	In Service	Brewer	Eastern Avenue Substation	EA4	Solar	1990					05/04/21	08/31/21	Yes	01/19/22	01/19/23		11/04/24
183	BHD	P27	01/21/21	In Service	Bangor	Hogan Road Substation	HR1	Solar	750					02/22/21	07/14/21	No	03/10/22	04/04/22	Q2 2021	10/15/24
185	BHD		12/06/20	In Service	Machiasport	Bucks Harbor Substation	BU1	Solar	1999					03/17/21	09/20/21	No	03/15/22	01/23/23	Q4 2021	12/31/24
186	BHD		12/18/20	Design Phase	Eastport	Eastport Substation	EP2	Solar	805					03/22/21	06/23/21	No	10/15/21	05/18/22	Q4 2021	
187	BHD		12/18/20	Design Phase	Bar Harbor	Burns Comer Substation	BC3	Solar	1990					04/16/21	09/20/21	No	05/09/22	02/27/23		
191	BHD	P168	01/06/21	In Service	Hampden	Hampden Substation	HM4	Solar	1999					11/09/21	01/19/22	Yes	04/11/22	03/20/23	Q4 2021	11/21/24
197	BHD		02/19/21	In Service	Jonesboro	Harrington 115 Substation	L16	Solar	1990					07/15/21	02/03/22	No	07/11/22	09/19/22		06/11/24
198	BHD	P44	02/23/21	In Service	Cherryfield	Deblois Substation	DB1	Solar	1999					04/28/21	08/09/21	No	02/18/22	04/14/23	Q4 2022	12/31/24
203	BHD	P198	02/18/21	Billing	Cherryfield	Deblois														

