11/8/24

Level 4 DG Interconnection Projects

Queue Position	District	Dependencies	Completed Application Date	Project Status	Facility City	Substation	Circuit	Energy Source	Rating/KW	Feasibility Study Start	Feasibility Study Complete	Facility Study Start	Facility Study Complete	SIS/TD Study Start	SIS/TD Study Complete	Contingent Upgrades	Fully Executed IA	25% Payment	Requested In-Service Date	C.O.D
50	MPD		12/11/19	In Service	Caribou	West Caribou Substation	WC78	Solar	4875					02/18/20	06/18/20	No	09/04/20	09/03/20	Q4 2020	11/08/21
54	MPD		01/08/20	Pre-Construction	Limestone	Loring Substation	LR2	Solar	4000					06/19/20	08/24/20	No	09/25/20	09/17/21	Q2 2021	
65	MPD		01/16/20	In Service	Fort Fairfield	Fort Fairfield Substation	FF58	Solar	4988					06/15/20	07/14/20	Yes	03/24/21	10/29/21	Q4 2020	08/25/23
70	MPD	P54	12/20/19	In Service	Limestone	Loring Substation	LR3	Solar	4100					04/15/20	10/13/20	Yes	12/09/20	05/04/21	Q4 2020	03/30/23
73	MPD		01/28/20	In Service	Fort Kent	Fort Kent Substation	FK60	Solar	4000					07/20/20	10/23/20	Yes	03/15/21	06/30/21		06/01/23
76	MPD	P73	01/28/20	In Service	Fort Kent	Fort Kent Substation	FK53	Solar	4999					09/25/20	10/23/20	No	03/30/21	06/30/21	Q2 2021	07/13/23
77	MPD	P50	01/23/20	Construction	Caribou	West Caribou Substation	WC78	Solar	4950					08/20/20	10/21/20	No	04/28/21	10/06/21		
81	MPD		02/14/20	In Service	Caribou	New Sweden Substation	NS3	Solar	4100					04/29/20	07/22/20	No	10/09/20	04/15/21	Q4 2020	08/11/23
87	MPD		02/26/20	Billing	Presque Isle	Skyway Substation	SK43	Solar	2997					05/26/20	11/17/20	No	01/11/21	07/07/21	Q2 2021	
88	MPD		02/26/20	Pre-Construction	Presque Isle	State Street Substation	SS61	Solar	2997					07/30/20	11/20/20	No	01/11/21	07/07/21	Q2 2021	
89	MPD	P90	03/13/20	Billing	Presque Isle	Flo's Inn Distribution	FI16	Solar	2199					02/22/21	07/15/21	No	12/27/21	08/16/23	Q3 2021	
90	MPD	P89	03/13/20	Design Phase	Presque Isle	Flo's Inn Distribution	FI16	Solar	2800					08/26/20	10/02/20	No	01/26/21	04/28/22	Q3 2021	
100	MPD		04/09/20	In Service	Limestone	Pond Substation	PO83	Solar	2500					07/29/20	10/05/20	No	10/29/20	03/15/21	Q3 2021	02/01/24
101	MPD		04/09/20	Construction	Mapleton	Mapleton Substation	MP23	Solar	2500					07/29/20	10/05/20	No	10/29/20	03/15/21	Q3 2021	
103	MPD		04/09/20	Construction	Ashland	Ashland 34.5 kV Substation	AS71	Solar	3000					07/29/20	10/05/20	No	10/29/20	03/15/21	Q3 2021	
104	MPD	P65	04/09/20	Construction	Fort Fairfield	Fort Fairfield Substation	FF58	Solar	1720					07/29/20	10/05/20	No	10/26/21	03/15/21	Q3 2021	
105	MPD		04/09/20	In Service	Frenchville	Frenchville Substation	FV55	Solar	2500					07/17/20	09/30/20	No	10/29/20	03/15/21	Q3 2021	02/28/24
124	MPD		05/14/20	Pre-Construction	Dyer Brook	Oakfield Substation	OA1	Solar	3070					01/07/21	03/12/21	No	04/28/21	04/21/22	Q2 2021	
125	MPD		06/12/20	Pre-Construction	Grand Isle	Grand Isle Substation	GI47	Solar	3115					03/01/21	05/28/21	No	09/27/21	09/27/21		
127	MPD		05/27/20	Construction	Sherman	Sherman Substation	SM13	Solar	3000					08/26/20	10/22/20	No	12/17/20	05/12/22		
143	MPD		05/25/20	Construction	Saint David	Madawaska Substation	MW95	Solar	4000.0					11/23/20	01/19/21	No	04/28/21	09/27/21		
156	MPD		07/20/20	In Service	Mars Hill	Mars Hill Substation	MH27	Solar	2625					10/07/20	01/08/21	No	03/09/21	08/20/21	Q3 2021	11/07/24
158	MPD		07/29/20	In Service	Easton	Easton Substation	ES11	Solar	3250					10/23/20	01/13/21	No	02/16/21	04/30/21	Q3 2021	02/12/24
159	MPD		07/22/20	In Service	Westfield	Westfield Substation	WE32	Solar	2500					10/07/20	01/08/21	No	02/01/21	07/07/21	Q3 2021	07/30/24
162	MPD	P100	08/19/20	Pre-Construction	Limestone	Pond Substation	PO83	Solar	3750	11/23/2020	2/5/2021			04/06/21	06/18/21	No	11/21/23	05/02/22	Q3 2021	
164	MPD	P162	08/19/20	Construction	Limestone	Pond Substation	PO84	Solar	2875	11/2/2020	3/3/2021			04/22/21	09/03/21	No	04/06/22	06/03/22	Q3 2021	
166	MPD		09/11/20	In Service	Patten	Patten Substation	PA96	Solar	3000					01/25/21	03/15/21	No	05/21/21	05/23/22	Q3 2021	08/14/24
173	MPD	P103	10/29/20	Pre-Construction	Ashland	Ashland 12.5KV Substation	AS02	Solar	2500					12/30/20	01/04/21	No	08/30/21	09/27/21		
194	MPD	P88	04/26/21	Design Phase	Presque Isle	State Street Substation	SS63	Solar	498					06/15/21	09/14/21	No	12/01/21	12/01/21		
195	MPD		01/27/21	In Service	Monticello	Monticello Substation	MO20	Solar	4980					03/05/21	05/06/21	No	07/14/21	04/04/22		03/28/24
209	MPD		04/29/21	Construction	Presque Isle	North Presque Isle Substation	NP36	Solar	2600					06/15/21	08/18/21	No	11/09/21	01/28/22		
214	MPD	P87	05/24/21	Pre-Construction	Presque Isle	Skyway Substation	SK45	Solar	3000					06/23/21	10/01/21	Yes	12/02/22	03/14/23		
216	MPD		07/01/21	Billing	Caribou	Otter Creek Substation	OC71	Solar	1990					05/13/22	06/23/22	No	03/08/23		Q3 2022	
221	MPD	P101	08/27/21	Billing	Mapleton	Mapleton Substation	MP23	Solar	990					10/19/21	01/11/22	No	04/20/22		Q3 2022	
222	MPD	P216	08/10/21	Billing	Caribou	Otter Creek Substation	OC70	Solar	450					01/17/23	04/06/23	Yes	07/15/23		Q4 2021	
224	MPD	P222	09/10/21	Billing	Caribou	Otter Creek Substation	OC69	Solar	4900					05/15/23	08/18/23	Yes	10/02/23		Q2 2022	
228	MPD	P194	10/28/21	IA Phase	Presque Isle	State Street Substation	SS62	Solar	1999					01/21/22	03/29/22	No	08/09/22		Q2 2022	
230	MPD	P77	11/04/21	Design Phase	Caribou	West Caribou Substation	WC78	Solar	200					01/20/22	05/06/22	Yes	01/03/23	06/27/23	Q3 2022	
231	MPD	P228	11/05/21	Study Phase	Presque Isle	State Street Substation	SS61	Solar	875					03/15/22	06/10/22	No	01/04/23		Q2 2022	
232	MPD		11/16/21	Billing	Washburn	Washburn Substation	WB75	Solar	990					02/25/22	05/06/22	No	08/08/23		Q3 2022	
236	MPD	P159	11/05/21	Billing	Westfield	Westfield Substation	WE32	Solar	499					02/15/22	05/31/22	No	08/09/22			
240	MPD	P104	11/05/21	Billing	Fort Fairfield	Fort Fairfield Substation	FF57	Solar	1999					05/17/22	08/01/22	No	09/05/22			
242	MPD	P226	11/15/21	Study Phase	Caribou	Otter Creek Substation	OC71	Solar	999					07/31/24	10/11/24				Q4 2022	
243	MPD	P242	11/15/21	Study Phase	Caribou	Otter Creek Substation	OC71	Solar	1990										Q4 2022	
245	MPD	P156	11/22/21	Billing	Mars Hill	Mars Hill Substation	MH26	Solar	1998					04/11/22	07/25/22	No	09/02/22			
249	MPD	P221	03/09/22	Billing	Mapleton	Mapleton Substation	MP22	Solar	475					08/29/22	12/02/22	No	01/04/23			
260	MPD	P232	01/27/22	Billing	Washburn	Washburn Substation	WB74	Solar	990					08/25/22	10/05/22	Yes	12/11/23		Q2 2023	
261	MPD	P125	01/27/22	Billing	Grand Isle	Grand Isle Substation	GI47	Solar	990					06/14/22	08/05/22	No	09/22/22		Q2 2023	
263	MPD	P105	03/18/22	Billing	Saint Agatha	Frenchville Substation	FV56	Solar	475					08/12/22	01/30/23	Yes	02/28/23		Q4 2022	
265	MPD		03/28/22	Billing	Blaine	Bridgewater Substation	BR06	Solar	1990					08/05/22	01/30/23	No	07/11/23		Q2 2023	
266	MPD	P173	05/20/22	Billing	Ashland	Ashland 34.5 kV Substation	AS71	Solar	1999					07/08/22	01/03/23	No	04/07/23		Q2 2023	
270	MPD	P76	07/05/22	Study Phase	Fort Kent	Fort Kent Substation	FK53	Solar	1999					09/07/22	02/07/23	Yes	04/07/23		Q2 2023	
271	MPD	P270	07/05/22	Billing	Wallagrass	Fort Kent Substation	FK35	Solar	990					09/22/22	02/06/23	No	04/15/23		Q2 2023	
273	MPD	P245	07/12/22	IA Phase	Mars Hill	Mars Hill Substation	MH26	Solar	999					04/18/23	06/23/23	Yes	09/01/23		Q3 2023	
286	MPD	P90	07/25/22	Study Phase	Fort Fairfield	Flo's Inn Distribution	FI17	Solar	1000					05/12/23	09/18/23	No	11/16/23		Q2 2023	
290	MPD	P81	09/20/22	Cluster Study	Caribou	New Sweden Substation	NS67	Solar	2000					11/30/23	03/06/23	No	04/27/23		Q1 2023	
294	MPD	P214	09/30/22	IA Phase	Presque Isle	Skyway Substation	SK45	Solar	249					01/12/24	04/04/24	Yes	07/08/24		Q2 2023	
296	MPD	P286	10/06/22	Study Phase	Presque Isle	Flo's Inn Distribution	FI16	Solar	1999					03/07/24	06/24/24				Q1 2023	
310	MPD	P231	12/05/22	Study Phase	Presque Isle	State Street Substation	SS61	Solar	850										Q1 2023	
314	MPD	P273	03/07/23	Study Phase	Blaine	Mars Hill Substation	MH27	Solar	475										Q3 2023	
339	MPD	P266	10/13/23	IA Phase	Ashland	Ashland 34.5 kV Substation	AS71	Solar	999					11/14/23	04/12/24	Yes	05/30/24			
342	MPD	P243	10/07/21	Study Phase	Caribou	Otter Creek Substation	OC71	Solar	990										Q3 2022	
343	MPD	P263	11/09/23	IA Phase	Frenchville	Frenchville Substation	FV55	Solar	999					12/27/23	03/22/24	No	05/31/24		Q3 2024	
344	MPD	P343	11/17/23	Study Phase	Frenchville	Frenchville Substation	FV55	Solar	999					04/30/24	07/10/24	Yes			Q3 2024	
347	MPD	P265	12/14/23	IA Phase	Bridgewater	Bridgewater Substation	BR06	Solar	999					01/25/24	05/30/24	Yes	09/05/24		Q3 2024	
354	MPD	P296	01/02/24	Study Phase	Fort Fairfield	Flo's Inn Distribution	FI17	Solar	999											
355	MPD	P195	01/05/24	Study Phase	Littleton	Monticello Substation	MO21	Solar	999					02/27/24	05/30/24	No				
360	MPD		08/09/24	Application Phase	Island Falls	Island Falls Substation	IF41	Solar	999											
367	MPD	P360	10/21/24	Study Phase	Island Falls	Island Falls Substation	IF40	Solar	975											